

1	2	3	5	6	7	8	9	10	11.00	12	13	14	15	16	17
AREA	Water District	Province	Funding Source	Project Cost	MOU/ MOA	CAF/ BAC	CIP	Mode of Implementation	Program of Work						
									Total Project Cost	ES / CS	Net Project Cost	Components	Standard Cost	Orig Cost	Contract Cost
A2	Balagtas	Bulacan	DOH 09	25,000,000.00	Notarized	306-2009		By Contract	25,000,000.00	2,803,459.00	22,196,541.00	Total		25,000,000.00	22,088,880.00
A2	Camiling	Tarlac	DOH 09	22,000,000.00	Notarized	162-2009		By Administration	22,051,000.00	2,512,701.00	19,538,299.00	Total		22,051,000.00	
A2	Candaba	Pampanga	DOH 09	18,000,000.00	Notarized	115-2009		By Contract	18,000,000.00	2,057,740.00	15,942,260.00	Total		15,933,770.00	15,750,000.00
A2	Gen. Tinio	Nueva Ecija	DOH 09	11,400,000.00	Notarized	122-2009						Total		11,400,000.00	8,385,690.00
A2	Guimba	Nueva Ecija	DOH 09	30,000,000.00	Notarized	556-2009		By Contract	30,000,000.00	3,342,621.00	26,657,379.00	Total		30,000,000.00	23,365,654.00
A2	Hermosa	Bataan	DOH 09	5,000,000.00	Notarized	189-2009						Total		5,000,000.00	4,331,165.00
A2	Licab	Nueva Ecija	DOH 09	20,760,000.00	Notarized	188-2009		By Contract	20,760,000.00	2,340,000.00	18,420,000.00	Total		20,760,000.00	18,098,742.00
A2	Limay	Bataan	DOH 09	6,500,000.00	Notarized	187-2009		By Administration	6,537,420.00	733,973.00	5,803,447.00	Total		6,500,000.00	0.00
A2	Lubao	Pampanga	DOH 09	17,000,000.00	Notarized	304-2009		By Contract	17,000,000.00	1,823,998.00	15,176,002.00	Total		15,176,002.00	13,658,860.00
A2	Lupao	Nueva Ecija	DOH 09	15,000,000.00	Notarized	214-2009		By-Contract / By-Admin	15,000,000.00	1,689,425.00	13,310,575.00	Total		13,310,575.00	9,950,224.00
A2	Macabebe	Pampanga	DOH 09	11,795,000.00	Notarized	223-2009		By Administration	11,795,000.00	1,338,847.97	10,456,152.03	Total		10,456,152.00	4,433,000.00
A2	Masantol	Pampanga	DOH 09	10,000,000.00	Notarized	347-2009		By Administration	10,000,000.00	430,907.00	9,569,093.00	Total		10,000,000.00	0.00
A2	Morong	Bataan	DOH 09	10,000,000.00	Notarized	178-2009						Total		10,000,000.00	4,521,663.00
A2	Palayan City	Nueva Ecija	DOH 09	27,000,000.00	Notarized	311-2009		By Contract	27,000,000.00	3,076,021.00	23,923,979.00	Total		27,000,000.00	22,534,948.00
A2	Pandi	Bulacan	DOH 09	10,000,000.00	Notarized	190-2009		By Contract	11,330,247.00	1,234,023.00	10,096,224.00	Total		10,096,228.00	7,098,250.00
A2	Peñaranda	Nueva Ecija	DOH 09	11,000,000.00	Notarized	645-2009		By Contract	10,850,000.00	1,246,933.00	9,603,067.00	Total		10,850,000.00	9,601,393.00
A2	San Felipe	Zambales	DOH 09	15,000,000.00	Notarized	465-2009						Total		15,000,000.00	12,917,981.00
A2	Sta. Rita	Pampanga	DOH 09	10,000,000.00	Notarized	060-2009		By-Contract / By-Admin	10,000,000.00	1,118,605.00	8,881,395.00	Total		8,881,395.00	
A2	Sta. Ignacia	Tarlac	DOH 09	10,000,000.00	Notarized	185-2009		By Contract	10,000,000.00	1,093,668.00	8,906,332.00	Total		10,000,000.00	7,396,383.00
A2	Baler	Aurora	DOH 10	12,500,000.00	Notarized	353-2009		By Contract	12,500,000.00	1,395,788.00	11,104,212.00	Total		12,500,000.00	11,603,108.00
A2	Cabangan	Zambales	DOH 10	15,000,000.00	Notarized							Total		15,000,000.00	
A2	Meycauayan	Bulacan	DOH 10	25,000,000.00	Notarized	322-2009		By Administration	25,000,000.00	2,858,170.00	22,141,830.00	Total		25,000,000.00	0.00

1	2	3	5	6	7	8	9	10	11.00	12	13	14	15	16	17
AREA	Water District	Province	Funding Source	Project Cost	MOU/ MOA	CAF/ BAC	CIP	Mode of Implementation	Program of Work						
									Total Project Cost	ES / CS	Net Project Cost	Components	Standard Cost	Orig Cost	Contract Cost
A2	Botolan	Zambales	PSF												
A2	Candelaria	Zambales	PSF												
A2	Masinloc	Zambales	PSF												
A2	Palauig	Zambales	PSF												
A2	Palauig	Zambales	PSF												
A2	San Antonio	Zambales	PSF												
A2	San Antonio	Zambales	PSF												
A2	San Felipe	Zambales	PSF												
A2	San Marcelino	Zambales	PSF												
A2	San Narciso	Zambales	PSF												
A2	San Narciso	Zambales	PSF												
A2	Sta. Cruz	Zambales	PSF												

PREPARED BY:

CEAZAR T. MAGBIRO
 PMED, A-2 OPERATION LUZON NORTH

SUBMITTED BY:

REBECCA M. DUCUSIN
 ACTING MANAGER, PMED-A2
 OPERATION LUZON NORTH

18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33
Funding					Date Started	Target Date of Completion	% Accomplishment			Contractor	Action Officer	Project Status			
Released	Bal in LWUA (16-18)	Disbursed	Bal in Field (18-20)	% of Contract Cost			Actual	Target	Variance			Completed	On-going	Suspended	Not Yet Started
9,682,500.00	15,317,503.00	9,682,500.00		43.83	Oct-09	Dec-11	92	100		AMG	F. Balignasay		✓		
14,209,600.00	7,841,401.00	14,209,601.00		0.00	Feb-10	Dec-11	100	100		By Administration	F. Balignasay	✓			
10,811,410.00	5,122,363.00	10,617,512.00	193,904.00	67.41	Jan-10	Jul-09	97	100		Houston Hydrotech	R. Punzalan			✓	
6,526,000.00	4,874,000.00	5,473,961.00	1,052,039.00	65.28	Sep-09		100	100		RB Cruz Builders	R. Mangaser	✓			
6,150,000.00	23,850,001.00	17,479,495.00		74.8	Jun-10	Dec-11	100	100		Kyro Builders	F. Balignasay	✓			
3,729,500.00	1,270,508.00	3,379,008.00	350,508.00	78.02	Feb-10		100	100		RB Cruz Builders	R. Mangaser			✓	
18,420,000.00	2,340,001.00	17,180,601.00	1,239,401.00	94.93	Oct-09	Aug-11	98	100		E.C. Composite	F. Balignasay			✓	
3,582,000.00	2,918,002.00	3,528,166.00	53,838.00		Jan-10	Dec-11	96	100		By Administration	F. Balignasay			✓	
11,320,000.00	3,856,003.00	11,320,001.00	2,021,440.00	82.88			100	100		RB Cruz Builders	R. Mangaser	✓			
12,691,740.00	618,838.00	7,561,025.00	5,130,715.00	75.99	Nov-09		100	100		*Equi-Tri/By Admin.	R. Punzalan	✓			
10,456,152.00		10,456,152.00		235.87	Nov-09	Mar-11	100	100		By Administration	F. Balignasay	✓			
8,879,641.00	1,120,360.00	8,879,642.00	(1.00)		Jun-10	Feb-11	100	100		By Administration	F. Balignasay	✓			
4,558,048.00	5,441,954.00	720,002.00	3,838,050.00	15.92	Mar-11		70	100		Marc Phil	R. Mangaser		✓		
21,724,447.00	5,275,554.00	21,407,130.00	317,319.00	95.0	Jun-10	Dec-11	100	100		Green Wall	F. Balignasay	✓			
8,963,226.00	1,133,002.00	8,963,226.00		126.27	Feb-10	Mar-11	100	100		New Culion	F. Balignasay	✓			
9,603,067.00	1,246,933.00	9,601,393.00	1,674.00	100	Feb-10	Jul-11	100	100		RB Cruz Builders	F. Balignasay	✓			
12,076,256.00	2,923,745.00	8,157,591.00	3,918,667.00	63.15	Dec-09		100	100		Equi-Tri Const	R. Mangaser	✓			
8,881,395.00		8,881,395.00		100	Aug-09	Aug-10	100	100			R. Punzalan	✓			
4,700,000.00	5,300,001.00	4,700,001.00		63.54	Jun-10	Dec-11	100	100		RJ Prado Ent. & Const	F. Balignasay	✓			
10,225,552.00	2,274,448.00	6,902,765.00	3,322,787.00	59.49	Dec-09		100	100		AD San Juan Constn	R. Mangaser	✓			
11,000,000.00	4,000,000.00		11,000,000.00				33	100			R. Mangaser		✓		
0.00	25,000,001.00	9,786,347.00			Jun-10	Dec-11	70	100		By Administration	F. Balignasay			✓	

18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33
Funding					Date Started	Target Date of Completion	% Accomplishment			Contractor	Action Officer	Project Status			
Released	Bal in LWUA (16-18)	Disbursed	Bal in Field (18-20)	% of Contract Cost			Actual	Target	Variance			Completed	On-going	Suspended	Not Yet Started
															✓
															✓
							46							✓	
							100					✓			
															✓
							100					✓			
							65							✓	
							80							✓	
							76							✓	
							69							✓	
															✓
							100					✓			
							80							✓	
							93							✓	
							75							✓	
							83							✓	
							83							✓	
															✓
															✓
							53							✓	
															✓
							100					✓			

18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33
Funding					Date Started	Target Date of Completion	% Accomplishment			Contractor	Action Officer	Project Status			
Released	Bal in LWUA (16-18)	Disbursed	Bal in Field (18-20)	% of Contract Cost			Actual	Target	Variance			Completed	On-going	Suspended	Not Yet Started
							82							✓	
							70							✓	
							100					✓			
							97							✓	
															✓
							100					✓			
															✓
							100					✓			
															✓
															✓
															✓
															✓
															✓

NOTED BY:

EPHRAIM M. JACILDO
 ACTING MANAGER
 OPERATION LUZON NORTH

34
Remarks
Project implementation still on-going
Project is now 100% complete and operational
Suspended, awaiting final release of funds. The project is operational
Proj completed & operational
WD's fund was utilized to finish the final phase of the proj.
Temporarily Suspended
Re-bibbing of pipe requirement
Project implementation deferred
Awaiting final release of funds payable to contractor
Awaiting final release of funds.
Completed and operational.
Completed and operational.
Implementation is on-going
Substantally completed.
Completed and operational.
Completed and operational.
Completed and operational.
Completed and operational.
Completed and operational.
Completed and operational.
Completed and operational.
Completed and operational.
Completed and operational.
Tendering of remaining works on-going
Memo for fund release & revised

34
Remarks
Completed
Completed
Completed
Completed
Completed
Completed
Completed

