

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34				
AREA	Water District	Province	Reg.	Funding Source	Project Cost	MOU/MOA	CAF/BAC	CIP	Mode of Implementation	Program of Work								FUNDING								Date Started	Target Date of completion	% Accomplishment			Contractor	Action Officer	Project Status				REMARKS
										Total Project Cost	ES/CS	Net Project Cost	Components	Standard Cost	Original Cost	Contract cost	Released	Bal. in LWUA (16-18)	Disbursed	Bal. in Field (18-20)	% of Contract	Actual	Target	Variance	Completed			On-going	Suspended	Not Yet Started							
A4	Camalig	Albay	5	NG 2012	4	MOU	CIP/PDS		By Admin	4,000,000.00	447,117.35	3,552,882.65			3,552,921.75		2,425,715.50	1,127,206.25	1,167,495.20	1,258,220.30	100%	Oct-13	Feb-14	22%	60%	-38%	I.P. RAMOS									Fund for 1st two mos. Implementation period released to WD. Project is on going.	
SUB TOTAL FOR NG 2012 FUNDED (19.78M of Cam Norte is included in total)						45.776				25,995,697.30	2,953,568.26	23,042,129.04			23,042,167.64		5,379,758.23	2,164,915.90	3,502,485.60	1,877,272.63																	

AREA 4 LUZON SOUTH (PSF FUNDED)

A4	Bacacay	Albay	5	EQ/ICG	23.16	MOU	BAC		By Contract	23,156,351.50	2,639,845.00	20,516,506.50			20,516,506.50	19,336,859.22	5,249,009.00	15,267,497.50	5,173,937.99	75,071.01	100%	May-10	Sept-11	41%	100%	-59%	DSB Const. & Supply	I. A. Duria								Work suspended. Awaiting for 2nd release. No fund allocation in 2012 CIP/PDS				
													Electro-Mechanical		2,179,530.00	2,179,094.17	184,230.00	1,995,300.00	1,417,198.55	(1,232,968.55)	11%																			
													Storage Facilities		9,800,000.00	9,798,040.00	2,940,015.00	6,859,985.00		2,940,015.00	51%																			
													Pipelines		5,985,000.00	5,985,000.00	1,924,764.00	4,060,236.00	721,210.56	1,203,553.44	31%																			
													Service Connections		1,375,000.00	1,374,725.05	-	1,375,000.00		-	7%																			
													Land Acquisition		200,000.00		200,000.00			65,000.00																				
													Contingencies		976,976.50				976,976.50		-																			
													15% Mob/Adv. Payment						2,900,528.88	(2,900,528.88)																				
A4	Camalig	Albay	5	EQ/ICG	20.00	MOU	BAC		By Contract	19,994,998.93	2,210,136.00	17,784,862.93			17,784,862.93	14,611,385.00	14,136,602.94	3,648,259.99	14,136,592.94	10.00		Feb-10		100%	100%	0%	RBI Engg. & Const.	I. Duria								Completed. With contractual obligation. No fund allocation in 2012 CIP/PDS				
													Storage		7,986,900.00	7,600,000.00	6,938,047.54	1,048,852.46	1,510,000.00	5,428,047.54	52%																			
													Pumping Facilities		304,710.00	297,125.00	-	304,710.00	1,512,972.40	(1,512,972.40)	2%																			
													Treatment Facilities		78,000.00	75,000.00	-	78,000.00	-	-	1%																			
													Pipelines		3,719,120.40	3,690,760.00	2,846,120.40	873,000.00	9,311,687.61	(6,465,567.21)	25%																			
													Water Meter		2,000,000.00	1,900,000.00	1,499,685.00	500,315.00	982,729.93	516,955.07	13%																			
													Service Connections		1,902,750.00	1,047,500.00	1,902,750.00	-	98,465.00	1,804,285.00	7%																			
													Leak Detection		200,000.00		200,000.00		190,748.00	9,252.00																				
													Tolls and Office Equip		50,000.00		50,000.00		-	29,990.00	20,010.00																			
													Lot Acquisition		700,000.00		700,000.00		-	500,000.00	200,000.00																			
													Contingencies		843,382.53				843,382.53	10,853,391.86																				

A4	Ligao City	Albay	5	EQ/ICG	27.5	MOU	BAC		By Contract	27,500,003.91	3,098,898.00	24,401,105.91			24,401,105.91	22,810,762.40	12,385,756.63	12,015,349.28	12,301,799.42	83,957.21	100%	Feb-11	Dec-11	52%	100%	-48%	DSB Const. & Supply	I. Duria								Work suspended, awaiting 2nd release of funds. No allocation in 2013 CIP/PDS			
													Spring Intakes		780,000.00	779,000.00	546,000.00	234,000.00		(4,000.00)	3%																		
													Pumping Station		3,033,798.00	3,032,000.00	1,516,899.00	1,516,899.00		1,516,899.00	13%																		
													Treatment Facility		78,000.00	77,000.00	78,000.00			-	0%																		
													Storage Facility		6,943,800.00	6,943,800.00	3,471,900.00	3,471,900.00	5,398,920.00	(1,927,020.00)	30%																		
													Pipelines		6,141,962.40	6,141,962.40	3,070,981.20	3,070,981.20	4,228,734.15	(1,157,752.95)	27%																		
													Service Connections		250,000.00	250,000.00	-	250,000.00		-	1%																		
													Relocation of Exist.		2,800,000.00	2,798,000.00	1,400,000.00	1,400,000.00		1,400,000.00	12%																		
													Rehabilitation of		175,000.00	173,000.00	175,000.00			175,000.00	1%																		
													Tuburan Resettlement		2,500,000.00	2,500,000.00	1,750,000.00	750,000.00		1,750,000.00	11%																		
													Hauling		116,588.09	116,000.00	34,976.43	81,611.66	116,588.09	(81,611.66)	1%																		
													Land Acquisition		420,000.00		420,000.00		296,750.00	123,250.00																			
													Contingency		1,161,957.42				1,161,957.42		-																		
													15% Mob/Adv Payment						1,710,807.18	(1,710,807.18)																			
A4	Paracale	Cam. No	5	EQ/ICG	24.5	MOU	BAC		By Contract	24,500,000.00	2,801,367.00	21,698,633.00			21,698,633.00	20,518,186.90	10,061,100.00	11,637,533.00	10,039,630.40	21,469.60	100%	Mar-10	Octr-11	64%	100%	-36%	Naga E. S. Const.	M. Gregorio								Remaining works funded under NG 2012/Salintubig			
													Source Development		2,262,656.00	2,689,463.90	1,299,500.00	963,156.00	2,172,680.00	(873,180.00)	13%																		
													Pipelines		14,097,180.00	13,257,261.00	8,661,600.00	5,435,580.00	7,866,950.40	794,649.60	65%																		
													Maintenance		135,000.00	155,672.00		135,000.00	0.00	-	1%																		
													Water Treatment		3,800,000.00	4,050,400.00		3,800,000.00	0.00	-	20%																		
													Service Connections		228,000.00	244,000.00		228,000.00	0.00	-	1%																		
													Lot Acquisition		100,000.00	121,390.00	100,000.00		0.00	100,000.00	1%																		
													Contingencies		1,075,797.00				1,075,797.00		-																		

AREA 4 LUZON SOUTH (PSF FUNDED)

A4	Balatan	Cam. Sur	5	EQ/ICG	4.00	MOU	BAC			4,000,000.00	432090.00	3567910.00			3,579,786.00	3,389,029.00	190,757.00	3,054,762.92	334,266.08	100%	1-May	Dec-12	100%	100%	0%	A B D y m i n	I.P. Ramos								Original POW completed with fund saving amounting to 700K more or less. Is being use for pipeline extension and purchase of generator set to supply all pumping station and additional service connections.				
													Source Development		1,000,000.00	1,000,000.00		992,200.11	7,799.89	29.5%																			
													Pipelines		390,600.00	390,600.00		343,629.83	46,970.17	11.5%																			
													Pumping Facilities		1,376,720.00	1,376,720.00		1,377,303.16	(583.16)	40.6%																			
													Service Connections		342,000.00	342,000.00		341,629.82	370.18	10.1%																			
													Land Acquisition		300,000.00		279,709.00	20,291.00	-	279,709.00	8.3%																		
													CONTINGENCIES		170,466.00			170,466.00		-																			
A4	Bato	Cam. Sur	5	EQ/ICG	5.00	MOU	BAC		By Contract	5,000,000.00	575,610.26	4,424,389.74			4,424,389.74	4,421,217.76	4,424,389.74	-	4,421,217.00	3,171.98		Jan-10		100%	100%		E.M PAULE Construction	I.P Ramos								Completed and operational. With Certificate of project completion.			
													Source Development		1,320,000.00	1,318,698.26	1,320,000.00		1,318,698.26	1,301.74	30%																		
													Rehab of San Vicente		250,000.00	99,643.50	250,000.00		99,643.50	150,356.50	2%																		
													Storage Facilities		2,240,589.74	2,239,990.20	2,240,589.74		2,239,990.20	599.54	51%																		
													Pipelines		613,800.00	762,885.80	613,800.00		762,885.80	(149,085.80)	17%																		

