

ACCOMPLISHMENT REPORT (As of October 31, 2013)
 PMED Area 7 - Operations Mindanao

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34							
AREA	Water District	Province	Region	Funding Source	Project Cost	Fund Releases	CAF/ BAC	Date Released	Mode of Implementation	Program of Work			Funding				Date Started	Target Date of Completion	% Accomplishment			Contractor	Action Officer	Project Status				Remarks												
										Tot.Proj.Cost	ES / CS	Net Proj. Cost	Components	Std. Cost	Orig Cost	Contract Cost			Released	Bal in LWIA (18-19)	Disbursed			Bal in Field (18-20)	% of Contract Cost	Actual	Target		Variance	Completed	On-going	Suspended	Not Yet Started							
7	Placer	Surigao d N	13	DPWH	20,000,000.00	Y	051-2009		By WD Admin	20,000,000.00	2,228,407.00	17,771,593.00											Dec.10	Nov 11	97	100	-3		C. Javier	X				Substantially completed.						
													Source Devt.	1,100,000.00	1,100,000.00		255,000.00	845,000.00	680,409.50	-425,409.50													Completed.							
													Electro-Mech Esgt	1,030,678.00	1,030,678.00			1,030,678.00	656,660.61	-656,660.61													Completed.							
													Treatment Facility	78,000.00	78,000.00			78,000.00		0.00														Completed.						
													Storage Facilities	6,373,800.00	6,373,800.00			6,373,800.00		0.00															Substantially completed.					
													Pipelines	6,257,910.00	6,257,910.00		12,250,000.00	-5,992,090.00		12,250,000.00																Completed.				
													Valves/Appurtes	140,484.00	140,484.00		95,000.00	45,484.00		95,000.00																Completed.				
													Blow-Off Assemblies	101,760.00	101,760.00		99,840.00	1,920.00		99,840.00																Completed.				
													Service Conns.	500,000.00	500,000.00			500,000.00		0.00															60%					
													Lot Acquisition	400,000.00	400,000.00		400,000.00	0.00		400,000.00															Completed					
													Plumbing Tools	200,000.00	200,000.00		200,000.00	0.00		200,000.00																Completed				
													PPC	1,588,961.00	1,588,961.00		281,000.00	1,307,961.00		281,000.00																				
													ESICS	2,228,407.00	2,228,407.00			2,228,407.00		0.00																				
													TOTAL	20,000,000.00	20,000,000.00	0.00	13,580,840.00	6,419,160.00	1,337,070.11	12,243,769.89																				
7	Del Carmen	Surigao d N	13	DPWH	10,000,000.00	Y	147-2009		By Contract	10,000,000.00	1,143,523.00	8,856,477.00											May. 10	Apr. 2011	0	0	0		M. Rago				X	Not started due to source problem. Mutual termination of contract being work-out.						
													Source Devt.	450,000.00	450,000.00	409,500.00	393,000.00	57,000.00		393,000.00		95.97																		
													Constn of Grd Rsvr	650,000.00	650,000.00	599,800.00	261,250.00	388,750.00		261,250.00		43.56																		
													Constn of Ely Rsvr	672,000.00	672,000.00	640,000.00	0.00	672,000.00		0.00																				
													Electro-Mech Esgt	265,000.00	265,000.00	253,980.00	0.00	265,000.00		0.00																				
													Pipeline	5,394,186.00	5,394,186.00	5,109,000.00	4,348,540.00	1,045,646.00		4,348,540.00		85.12																		
													Hypochlorinator	234,000.00	234,000.00	180,000.00	0.00	234,000.00		0.00																				
													Service Conns.	712,272.00	712,272.00	NIC	0.00	712,272.00		0.00																				
													Lot Acquisition	60,146.00	60,146.00	NIC	60,146.00	0.00		60,146.00																				
													PPC	418,873.00	418,873.00	392,000.00	150,000.00	268,873.00		150,000.00		38.27																		
													ESICS	1,143,523.00	1,143,523.00			1,143,523.00		0.00																				
													TOTAL	10,000,000.00	10,000,000.00	7,584,280.00	5,212,936.00	4,787,064.00	0.00	5,212,936.00																				
7	Quezon	Bukidnon	10	DOH	7,000,000.00	Y	63-2012		By WD Admin	7,000,000.00	805,310	6,134,690.00											Sept. 2013	Feb. 2014	0	0	0		W. Cruz				X	Bidding of materials on-going.						
													Pipeline	5,281,740.00			5,281,740.00			5,281,740.00																				
													Service Connection	350,000.00			350,000.00			350,000.00																				
													PPC	562,950.00			281,475.00			281,475.00																				
													TOTAL	6,194,690.00			5,913,215.00			5,913,215.00																				

Y - Notarized/ Signed
 N - No MOU/MOA or DOU
 - Unsigned by OAD

Prepared by :
ANGELITO C. BERNARDO
 Manager, PMED-Area 7
 Operations Mindanao

Submitted by :
NESTOR G. EVANGELISTA
 Acting Manager
 Operations Mindanao